

Klarman Hall Schedule as of May 2013

19 Mar 13	65% CD drawings distributed for estimate
3 Apr 13	Issue Enabling and GSH Roof Replacement Drawings
10 Apr 13	Enabling/Roof Pre-bid
	First Addendum for enabling work
9 Apr 13	Exchange 65% CD Klarman Hall Estimates
12 Apr 13	Stakeholder comments due
18 Apr 13	Reconciliation meeting for 65% CD Klarman Hall Drawings
24 Apr 13	Final Addendum for Enabling Work, Roof
2 May 13	Bids Due for Enabling and Roof
8 May 13	Submit Enabling PAR for Construction
22 May 13	CF&PC Approval of Enabling Work
31 May 13	Award Contractor Enabling
3 June 13	Mobilize Contractor for Enabling/Roof
10 Jun 13	Start Enabling work; close walks, fence const. area including area between GSH and Lincoln
28 Jun 13	100% CD/ Bid documents from Architect
1 Jul 13	Begin Review of Drawings and Specs
26 Jul 13	Revisions to Drawings and Specs complete
31 Jul 13	Distribute Klarman Hall Bid Documents
1 Aug 13	Start RFI Period
13 Aug 13	Klarman Hall Pre-bid meeting
16 Aug 13	Enabling work complete; Roof work continues
30 Aug 13	End RFI Period
5 Sep 13	Final Addendum
12 Sep 13	Bids Due on Klarman Hall
2 Oct 13	Klarman Hall Construction PAR submitted
24 Oct 13	B&P Approval

Klarman Hall Schedule as of May 2013

7 Nov 13	Mobilize General Contractor; close one lane of East Ave. Start covering windows with plywood.
20 Nov 13	Plywood on Windows complete
Nov 2013	Blasting of Rock prior to excavation
Feb 2014	Concrete Retaining wall complete
Mar 2014	Rock excavation complete
Apr 2014	Foundations complete
Jun 2014	Structural Steel Erection
Jul 2014	Connections to Goldwin Smith complete
Aug 2014	Ground floor demo at GSH complete
Dec 2014	Building enclosed
Jul 2015	Interior work complete
Sep 2015	Building commissioning complete
Oct 2015	Landscaping complete