


SECTION IV




Construction Sequencing




Preparation:

Excavate for concrete retaining wall
 Construct wall and backfill upper side
 (Possibly use geogrid reinforcing to reduce lateral pressure)







Level 2

Complete excavation to BOF @ elevation 444±
 Construct middle wall to elevation 455+
 Backfill to BOF elevation for east wall @
 elevation 453±

450
 440
 430
 420
 410
 400

70


50

30

10

0

1 1/2



Level 3

Construct east wall
Complete backfill to bottom of slabs